(ग) क्या उक्त मानदेय/वेतन की यह राशि उन कार्यकर्त्ताओं के जीवन यापन संबंधी खर्चे और उनके कार्य को ध्यान में रखते हुए पर्याप्त है?

मानव संसाधन विकास मंत्री (श्री एस० आर० बोम्मई): (क) ग्राम स्तर पर, आंगनवाड़ी केन्द्रों का प्रबन्धन दो अवैतनिक कार्यकर्ताओं-आंगनवाड़ी कार्यकर्ता और सहायिका द्वारा किया जाता है।

(ख) आंगनवाड़ी कार्यकर्ताओं को मानदेय के रूप में एक नियत धनराशि प्रदान की जाती है जो कार्यकर्ताओं की योग्यताओं और अनुभव के आधार पर 350/- रुपये से 450/- रुपये प्रतिमाह के बीच होती है। आंगनवाड़ी सहायिकाओं को मानदेय के रूप में 200/- रुपये प्रतिमाह की नियत धनराशि का भुगतान किया जाता है।

(ग) आंगनवाड़ी कार्यकर्ता/सहायिकाएं अंशकालिक अवैतनिक कार्यकर्ता है और तदनुसार उन्हें उनके द्वारा किये गये प्रयासों के लिये मानदेय की एक निश्चित धनराशि प्रतिमाह प्रदान की जाती है। मंहगाई को दृष्टिगत रखते हुए मानदेय की धनराशि को 2 अक्टूबर, 1992 से बढ़ाया गया है।

Rehabilitation of Latur Earthquake vistims

3979. SHRI SUSHILKUMAR SAMBHAJIRAO SHINDE: Will the Minister of AGRICULTURE be pleased to state:

(a) whether Government's attention has been drawn to the report in the Times of India, dated August 20, 1996, captioned "Latur quake rehabilitation is in shambles";

(b) if so, how far it is a fact that the Rs. 1181 crore rehabilitation programme for Latur and Osmanabad quake victims is barely half way, with 75% of the funds loaned by World Bank to the State Government already spent; and

(c) the details of the rehabilitation programme and the progress made in implementation thereof, project and scheme-wise?

THE MINISTER OF AGRICULTURE (SHRI CHATURANAN MISHRA): (a) Yes, Sir.

(b) Out of the total outlay of Rs. 1182.00 crores for the Maharashtra Emergency Earthquake Rehabilitation Programme (MEERP), the World Bank loan component amounts to Rs. 865.50 crors. Till July, 1996 an amount of Rs. 629.00 crores has been spent under the programme. The State Government has so far claimed only Rs. 292.85 crores from the World Bank. It is, therefore, not a fact that 75% of the World Bank loan has already been spent on the MEERP.

(c) A statement indicating the component-wise targets and progress made up to 31st July, 1996 under the MEERP is given at statement.

Statement

Expenditure in Rs. Million

Sl. No.	COMPONENT/ Sub-Component	Implement-ing Agency	Quantity	Target Cimpl, Date	Present Status
1.	HOUSING				
1.1	Housing and Amenities including Donor villages	PMU/ Donors	27,199 in 52 villages	Jun-97	Completed-14555In Progress-9244/Tendering & Planning-3400
1.2	Repair & Strengthening	Owners/ PMU	210,227	Dec-97	Estimates prepared for 141864 houses/ Completed-458791n Progress-63483
1.3	Model Houses/Buildings	PMU	477	Jun-96	Completed-425, In Progress-52

Sl. No.	Component/ Sub-Component	Implementing Agency	Quantity Target Cimpl. Date	Present Status
1.4	Pilot Strengthening	PMU/ZPs	5000 Dec-96	4101 Houses identified, estimates prepared for 2993 houses, 814 houses completed and work on 918 houses in progress.
2	INFRASTRUCTURE			
2.1	Access Roads (Construction & Strengthening)		269 Kms-17 Pckgs Mar-97	7 package completed All other 10 packages in progress.
2.2	Culverts and minor bridges		132 nos Completed	All 132 works completed.
2.2a	Construction of missing culverts	PWD-ZP	10 packages Mar-97	5 packages completed All other 5 packages in progress.
2.3	Strengthening of bridges more than 60m span		14 pckgs.(18 no.) in Latur & O'bad+15 pckgs (15no.) in Solapur Dec-97	12 packages in progress in Latur & Osmanabad. Remaining 2 packages are in Planning & Tendering stage. Spillover beyond June 97 is expected.
2.4	Public Buildings		26 Packages Aug-96	13 pckgs completed, others in progress.
2.5	School Buildings/ZP Buildings	PMU/ZP	304 Dec-96	Work completed in 41 packages, work in progress in 168, remaining in Planning & Tendering stage.
2.6	Water Supply	MWSSB	57 villages (52 relocated)- 4 Packages Dec-96	Repairs to existing schemes completed, Interim water supply work nearing completion, Permanent water supply. All contractors asked to speed up the work in a meeting called by the Principal Secretary.
2.7	Irrigation			
2.7.1	Repair to Lower Tema and Talni Aqueduct		1 Package (at present) Jun-97	1 package of Talni aqueduct nearing completion. Work on Tema dam yet to commence. Work on this sub-component is expected to spillover beyond June 1997.
2.7.2	Kolhapur Type Weirs	Irrigation	218 nos. 11 packages Mar-96	All works completed

Sl. No.	Component/ Sub-Component	Implementing Agency	Quantity Target	Cimpl. Date	Present Status
2.7.3	Strengthening of Percolation Tanks	Department	109 Nos-26 packages	Jan-97	Work in progress on 10 packages-16 embankments, 16 packages are in tendering stage.
2.7.4	Strengthening of embankments greater than 10M in height		84 Nos. 40 Packages	Jun-97	Work in progress on 33 packages 50 embankments. 7 packages are in tendering stage.
2.7.5	Repair/Recons of Office buildings		20 Packgs	Jun-97	Work on 9 packages is in progress and 11 packages are in tendering stage
2.8	Repair/Restoration of historic monuments	Department of Culture	16 monuments	Jun-97	Finalisaiton of work packages is in progress. Spillover beyond June 1997 is expected.
3	ECONOMIC REHABILITATION				
3.1	Replacement of implements		37002 Beneficiaries	Completed	Replacement work completed
3.2	Repair/Reconstruction of dug wells	Department of Agriculture	473	Jun-96	111 completed, 143 wells nearing completion, 192 in progress and balance 27 to start shortly
3.3	Replacement of Bullocks		840	Completed	Completed
3.2	Replacement of Milch Cattle	Department of	1551 cows & 1836 buffaloes	Sep-96	1520 cows & 1771 buffaloes distributed, distr. of remaining animals in progress
3.3	Replacement of sheep & goat	Animal Husbandry	8478 goats & 1358 sheep	Sep-96	8212 goats & 1342 sheep distributed, dists of remaining animals in progress
3.4	Rehabilitation of artisans/business personnel	Department of Industry	978 Beneficiaries	Mar-96	Completed
4	SOCIAL REHABILITATION				
4.1	Social Forestry-Block Plantation —Homestead Plantn —Avenue plantn.	Department of Social Forestry	52 Villages 52 Villages 52 Villages	Mar-97	14 villages-44340 plants planted under Phase I 10 villages-42768 plants planted under Phase I and balance villages to start 9 villages-8098 plants planted under Phase I and balance villages to start
4.2	Construction of Social amenities		58 Nos.		Designs finalised, construction work in progress
4.2.1	District Resource Centres		2 Nos.		1 completed and 1 in progress

Sl. No.	Component/ Sub-Component	Implementing Agency	Quantity Target	Cimpl. Date	Present Status
4.2.2	Mahila Kendra	PMU/SW/ W&CW Dept.	52 Nos.		17 completed, 19 in progress and balance under planning and tendering stage
4.2.3	Old Age Homes		1 No.	Mar-97	In tendering stage
4.2.4	District Trauma Centres		2 Nos		Additional area for 15 beds being constructed in the civil hospitals of Latur and Osmanabad by International Red Cross
4.2.5	Homes For Handicapped		1 No.		Completed
4.3	Anganwadis	PMU/ W&CW	1169 Nos.	Jun-97	29 nos completed and 38 in progress balance under estimation & tendering stage. Total 611-Osmanab'd & 558-Latur.
5	COMMUNITY REHABILITATION				
5.1	Replacement of medicine stocks for human and veterinary services	GOM	—	Completed	Completed
5.2	Construction of Transit Shelters	PMU	—	Completed	Completed
5.3	Provision of services for the transit shelters	PMU	—		Ongoing
6	TECHNICAL ASSISTANCE				
6.1	Technical Assistance including Consultancy Services			Jun-97	Ongoing

Revised Programme Cost as on 30-6-96=Rs. 11818.05 Million

Total Expenditure upto 31-7-96 = Rs. 5908.83 Million + Rs. 383.80 Million (CM's Funds) = Rs. 6292.63 Million

Expendr of approx. Rs. 1073.0 Million incured by donors from their funds

Irregularities in Kaivalyadham Institute, Pune

3980. SHRI SATISH PRADHAN: Will the Minister of HUMAN RESOURCE DEVELOPMENT be pleased to state:

(a) whether Government have received a representation from the Kaivalyadham Karamchari Sangathan Lonawala-Joint Action Committee, Pune, addressed to him regarding various irregularities committed at the Institute;

(b) if so, whether the Ministry have conducted any enquiry into the affairs of the Institute and irregularities mentioned in the Memorandum and if so, the details of the findings;